1st and Final bill

Name of work: Improvements to roads and drains at A Sector main and cross roads in ward no -04.

Work Order No: BBMP / EE/ YNK.D / W.O / 129 /2018-19 dt: 07-03-2019.

JOB NUMBER: 004-19-000008.

Estimate Cost: 100.00 lakhs.

As No: EE/ YNK.D/ AS / 74/2018-19 dt 02-03-2019.

Ts No : CE / YNK.Z/ TS / 274 /2018-19 dt 02-03-2019.

Name of Contractor : KRIDL.

MEASUREMENTS

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
1	KSRRB 300-1,Earth work excavation by manual means in ordinary soil involving an average horizontal throw up to 2 meters and an average lift uo to 1.5m,excavated surface levelled and sides neatly dresssed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications	cum							
	Premeasument Recorded vide excel sheet page no						488.58		
							488.58	137.80	67327.00
2	KSRB 100-1 Loading and unloading ofstone aggregates / sand/ kanker/ Moorum /soil KSRRB M100-1 Placing tipper at loading with front end loader dumpting turning for return trip excluding time for haulged and return trip complete as per specification item No 17.1 page 130 and KSRB M.100.4.1 costof haulage excluding loading and unloading MORTH to a distance of 4.00 K.M	cum							
	Qty as in item no 1						488.58	82.13	40127.00

Ramanjeeraiah

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
3	KSRRB M400- Wet Mix Macadam - KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406	Cum							
	Premeasument Recorded vide excel sheet page no								
							481.68		
							481.68	2001.28	963976.00
4	Providing and applying primer coat with ss bitumen emulsion on prepared surface of granular base such as WMM including clearing of road surface and spraying primer at the rate of 0.60 kg/sqm using mechanical means complete as per specifications. MORTH Specification No.502 (P.No.160/It No.21.6)	sqm							
	From Ganesh Theater 3rd A cross junction		1	11.00	(20.3+20.3)/2		223.30		
			1	30.00	(18.5+18.5)/2		555.00		
			1	30.00	(18.5+18.5)/2		555.00		
			1	24.00	(18.5+18.5)/2		444.00		
			1	4.50	(18.0+19.0)/2		83.25		
	S Bank to Allalasandra lake 80 feet road A sector		1	6.40	(2.5+2.3)/2		15.36		
			1	30.00	(2.3+2.4)/2		70.50		
			1	4.00	(2.4+2.3)/2		9.40		
			1	30.00	(2.3+2.2)/2		67.50		
			1	30.00	(2.2+2.3)/2		67.50		
			1	30.00	(2.3+2.4)/2		70.50		
			1	30.00	(2.4+2.3)/2		70.50		
			1	30.00	(2.3+2.2)/2		67.50		
			1	30.00	(2.2+2.2)/2		66.00		
			1	4.00	(2.2+2.2)/2		8.80		
			1	30.00	(2.2+2.5)/2		70.50		
			1	4.50	(2.5+2.2)/2		10.58		
			1	30.00	(2.2+2.5)/2		70.50		
			1	30.00	(2.5+2.5)/2		75.00		
			1	6.70	(2.5+2.5)/2		16.75		
			1	30.00	(2.5+2.5)/2		75.00		

Measurements Recorded by

Ramaraj-e-verh

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜ.ಜ.ಎಂ.ಕ. ಬೆಂಗಳೂರು-106

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	30.00	(2.5+2.5)/2		75.00		
			1	30.00	(2.5+2.5)/2		75.00		
			1	30.00	(2.5+2.5)/2		75.00		
			1	30.00	(2.5+2.4)/2		73.50		
			1	30.00	(2.4+2.4)/2		72.00		
			1	30.00	(2.4+2.4)/2		72.00		
			1	30.00	(2.4+2.3)/2		70.50		
			1	30.00	(2.3+2.4)/2		70.50		
			1	30.00	(2.4+2.3)/2		70.50		
			1	30.00	(2.3+2.2)/2		67.50		
			1	30.00	(14.1+17.8)/2		478.50		
			1	2.50	(4.5+4.5)/2		11.25		
			1	30.00	(17.8+17.5)/2		529.50		
			1	30.00	(17.5+16.8)/2		514.50		
			1	30.00	(16.3+17.1)/2		501.00		
			1	5.60	(17.1+19.0)/2		101.08		
							5549.77		
							5549.77	36.04	200014
5	KSRRB M500- 15. Providing, laying dense graded bituminous macadam using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II (50mm to 75mm), crushed aggregates of specified grading premixed with 4.5% VG 30 grade bituminous binder and , transporting the hot mix to work site , laying to the required level and grade, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per specifications MORTH Specification No.507	Cum							
	From Ganesh Theater 3rd A cross junction		1	11.00	(20.3+20.3)/2	0.05	11.17		
			1	30.00	(18.5+18.5)/2	0.05	27.75		
			1	30.00	(18.5+18.5)/2	0.05	27.75		
			1	24.00	(18.5+18.5)/2	0.05	22.20		
			1	4.50	(18.0+19.0)/2	0.05	4.16		
	S Bank to Allalasandra lake 80 feet road A sector		1	6.40	(2.5+2.3)/2	0.05	0.77		
			1	30.00	(2.3+2.4)/2	0.05	3.53		
			1	4.00	(2.4+2.3)/2	0.05	0.47		
			1	30.00	(2.3+2.2)/2	0.05	3.38		
			1	30.00	(2.2+2.3)/2	0.05	3.38		
			1	30.00	(2.3+2.4)/2	0.05	3.53		
			1	30.00	(2.4+2.3)/2	0.05	3.53		
			1	30.00	(2.3+2.2)/2	0.05	3.38		
			1	30.00	(2.2+2.2)/2	0.05	3.30		
			1	4.00	(2.2+2.2)/2	0.05	0.44		
			1	30.00	(2.2+2.5)/2	0.05	3.53		
			1	4.50	(2.5+2.2)/2	0.05	0.53		
			1	30.00	(2.2+2.5)/2	0.05	3.53		

Ramaraya 30/09/19

Ramaraya 30/09/19

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಡಿ.ಎ.ಕ. ಬೆಂಗಳೂರು-106

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	30.00	(2.5+2.5)/2	0.05	3.75		
			1	6.70	(2.5+2.5)/2	0.05	0.84		
			1	30.00	(2.5+2.5)/2	0.05	3.75		
			1	30.00	(2.5+2.5)/2	0.05	3.75		
			1	30.00	(2.5+2.5)/2	0.05	3.75		
			1	30.00	(2.5+2.5)/2	0.05	3.75		
			1	30.00	(2.5+2.4)/2	0.05	3.68		
			1	30.00	(2.4+2.4)/2	0.05	3.60		
			1	30.00	(2.4+2.4)/2	0.05	3.60		
			1	30.00	(2.4+2.3)/2	0.05	3.53		
			1	30.00	(2.3+2.4)/2	0.05	3.53		
			1	30.00	(2.4+2.3)/2	0.05	3.53		
			1	30.00	(2.3+2.2)/2	0.05	3.38		
			1	30.00	(14.1+17.8)/2	0.05	23.93		
			1	2.50	(4.5+4.5)/2	0.05	0.56		
			1	30.00	(17.8+17.5)/2	0.05	26.48		
			1	30.00	(17.5+16.8)/2	0.05	25.73		
			1	30.00	(16.3+17.1)/2	0.05	25.05		
			1	5.60	(17.1+19.0)/2	0.05	5.05		
							277.49		
6	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and /or compressed air to recieve bituminous treatment including cost of all materials, labour, HOM of machineries complete as per Specifications.	sqm			qty		277.49	7721.04	2142498
	From Ganesh Theater 3rd A cross junction		1	11.00	(20.3+20.3)/2		223.30		
			1	30.00	(18.5+18.5)/2		555.00		
			1	30.00	(18.5+18.5)/2		555.00		
			1	24.00	(18.5+18.5)/2		444.00		
			1	4.50	(18.0+19.0)/2		83.25		
	S Bank to Allalasandra lake 80 feet road A sector		1	6.40	(14.4+13.7)/2		89.92		
			1	30.00	(13.7+13.7)/2		411.00		
			1	4.00	(8.4+6.3)/2		29.40		
			1	30.00	(13.7+14.8)/2		427.50		
			1	30.00	(14.8+13.7)/2		427.50		
			1	30.00	(13.7+13.8)/2		412.50		
			1	30.00	(13.8+13.7)/2		412.50		
			1	30.00	(13.7+13.7)/2		411.00		
			1	30.00	(13.7+13.8)/2		412.50		
			1	4.00	(8.0+6.0)/2		28.00		
			1	30.00	(13.8+14.3)/2		421.50		
			1	4.50	(10.10+8.5)/2		41.85		
			1	30.00	(14.3+13.7)/2		420.00		
			1	30.00	(13.7+14.2)/2		418.50		
			1	6.70	(11.10+7.5)/2		62.31		
			1	30.00	(14.2+13.5)/2		415.50		
			1	30.00	(13.5+13.7)/2		408.00		
			1	30.00	13.7+14.0)/2		415.50		
			1	30.00	(14.0+13.9)/2		418.50		

Ramaraj 3/10/19

Ramaraj 3/10/19

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಡಿ.ಎ.ಸಿ. ಬೆಂಗಳೂರು-106

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	30.00	(13.9+13.9)/2		417.00		
			1	30.00	(13.9+13.9)/2		417.00		
			1	30.00	(13.9+13.9)/2		417.00		
			1	30.00	(13.9+13.9)/2		417.00		
			1	30.00	(13.9+13.9)/2		417.00		
			1	30.00	(13.9+13.7)/2		414.00		
			1	30.00	(13.7+14.1)/2		417.00		
			1	30.00	(14.1+17.8)/2		478.50		
			1	2.50	(4.5+4.5)/2		11.25		
			1	30.00	(17.8+17.5)/2		529.50		
			1	30.00	(17.5+16.8)/2		514.50		
			1	30.00	(16.3+17.1)/2		501.00		
			1	5.60	(17.1+19.0)/2		101.08		
							12995.86		
	deduction								
			2	30.00	0.25		15.00		
			2	5.00	0.25		2.50		
			1	30.00	0.25		7.50		
			1	16.50	0.25		4.13		
			1	26.70	0.25		6.68		
			1	21.30	0.25		5.33		
			1	27.00	0.25		6.75		
			1	30.00	0.25		7.50		
			1	29.50	0.25		7.38		
			1	14.60	0.25		3.65		
			1	12.10	0.25		3.03		
			1	30.00	0.25		7.50		
			1	30.00	0.25		7.50		
			1	30.00	0.25		7.50		
			1	30.00	0.25		7.50		
			1	20.00	0.25		5.00		
			1	7.20	0.25		1.80		
							106.23		
							12889.64	5.30	68315
7	KSRRB 500-7 Providing and **applying tack coat with bitumen emulsion** using 80/100 grade bitumen (VG20) on the prepared black toped suface at 2.5kg per 10 sqm, heating bitumen in boiler fitted with spray set (Excluding cleaning of road surface) including cost of all materials, labour, HOM of Machineries complete as per Specifications.(P.No.160 & I.No.21.7)	sqm							
	From Ganesh Theater 3rd A cross junction		1	11.00	(20.3+20.3)/2		223.30		
			1	30.00	(18.5+18.5)/2		555.00		
			1	30.00	(18.5+18.5)/2		555.00		
			1	24.00	(18.5+18.5)/2		444.00		
			1	4.50	(18.0+19.0)/2		83.25		

05/10/19

Ramaraveesh 5/10/19

Ramaraveesh 6/10/19

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಡಿ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	S Bank to Allalasandra lake 80 feet road A sector								
			1	6.40	(14.4+13.7)/2		89.92		
			1	30.00	(13.7+13.7)/2		411.00		
			1	4.00	(8.4+6.3)/2		29.40		
			1	30.00	(13.7+14.8)/2		427.50		
			1	30.00	(14.8+13.7)/2		427.50		
			1	30.00	(13.7+13.8)/2		412.50		
			1	30.00	(13.8+13.7)/2		412.50		
			1	30.00	(13.7+13.7)/2		411.00		
			1	30.00	(13.7+13.8)/2		412.50		
			1	4.00	(8.0+6.0)/2		28.00		
			1	30.00	(13.8+14.3)/2		421.50		
			1	4.50	(10.10+8.5)/2		41.85		
			1	30.00	(14.3+13.7)/2		420.00		
			1	30.00	(13.7+14.2)/2		418.50		
			1	6.70	(11.10+7.5)/2		62.31		
			1	30.00	(14.2+13.5)/2		415.50		
			1	30.00	(13.5+13.7)/2		408.00		
			1	30.00	13.7+14.0)/2		415.50		
			1	30.00	(14.0+13.9)/2		418.50		
			1	30.00	(13.9+13.9)/2		417.00		
			1	30.00	(13.9+13.9)/2		417.00		
			1	30.00	(13.9+13.9)/2		417.00		
			1	30.00	(13.9+13.9)/2		417.00		
			1	30.00	(13.9+13.9)/2		417.00		
			1	30.00	(13.9+13.7)/2		414.00		
			1	30.00	(13.7+14.1)/2		417.00		
			1	30.00	(14.1+17.8)/2		478.50		
			1	2.50	(4.5+4.5)/2		11.25		
			1	30.00	(17.8+17.5)/2		529.50		
			1	30.00	(17.5+16.8)/2		514.50		
			1	30.00	(16.3+17.1)/2		501.00		
			1	5.60	(17.1+19.0)/2		101.08		
							12995.86		
	deduction								
			2	30.00	0.25		15.00		
			2	5.00	0.25		2.50		
			1	30.00	0.25		7.50		
			1	16.50	0.25		4.13		
			1	26.70	0.25		6.68		
			1	21.30	0.25		5.33		
			1	27.00	0.25		6.75		
			1	30.00	0.25		7.50		
			1	29.50	0.25		7.38		
			1	14.60	0.25		3.65		
			1	12.10	0.25		3.03		
			1	30.00	0.25		7.50		
			1	30.00	0.25		7.50		
			1	30.00	0.25		7.50		
			1	30.00	0.25		7.50		
			1	20.00	0.25		5.00		
			1	7.20	0.25		1.80		
							106.23		
							12889.64	14.84	191282

Ramaraj-enwah AE

6/10/19

Page 6 of 9

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಡಿ.ಎ.ಐ.ಕ, ಬೆಂಗಳೂರು-106

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
8	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision. - do - using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 40 mm) with 5.4% VG-30 Bitumen (P.No.162 Item No.21.22.6) KPWD SR 2018-19	cum							
	From Ganesh Theater 3rd A cross junction		1	11.00	(20.3+20.3)/2	0.04	8.93		
			1	30.00	(18.5+18.5)/2	0.04	22.20		
			1	30.00	(18.5+18.5)/2	0.04	22.20		
			1	24.00	(18.5+18.5)/2	0.04	17.76		
			1	4.50	(18.0+19.0)/2	0.04	3.33		
	S Bank to Allalasandra lake 80 feet road A sector		1	6.40	(14.4+13.7)/2	0.04	3.60		
			1	30.00	(13.7+13.7)/2	0.04	16.44		
			1	4.00	(8.4+6.3)/2	0.04	1.18		
			1	30.00	(13.7+14.8)/2	0.04	17.10		
			1	30.00	(14.8+13.7)/2	0.04	17.10		
			1	30.00	(13.7+13.8)/2	0.04	16.50		
			1	30.00	(13.8+13.7)/2	0.04	16.50		
			1	30.00	(13.7+13.7)/2	0.04	16.44		
			1	30.00	(13.7+13.8)/2	0.04	16.50		
			1	4.00	(8.0+6.0)/2	0.04	1.12		
			1	30.00	(13.8+14.3)/2	0.04	16.86		
			1	4.50	(10.10+8.5)/2	0.04	1.67		
			1	30.00	(14.3+13.7)/2	0.04	16.80		
			1	30.00	(13.7+14.2)/2	0.04	16.74		
			1	6.70	(11.10+7.5)/2	0.04	2.49		
			1	30.00	(14.2+13.5)/2	0.04	16.62		
			1	30.00	(13.5+13.7)/2	0.04	16.32		
			1	30.00	13.7+14.0)/2	0.04	16.62		
			1	30.00	(14.0+13.9)/2	0.04	16.74		
			1	30.00	(13.9+13.9)/2	0.04	16.68		
			1	30.00	(13.9+13.9)/2	0.04	16.68		
			1	30.00	(13.9+13.9)/2	0.04	16.68		
			1	30.00	(13.9+13.9)/2	0.04	16.68		
			1	30.00	(13.9+13.7)/2	0.04	16.56		
			1	30.00	(13.7+14.1)/2	0.04	16.68		
			1	30.00	(14.1+17.8)/2	0.04	19.14		

Executive Engineer
Yelahanka Division
Yelahanka Zone
Bruhat Bangalore Mahanagara P
BANGALORE - 560064

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	2.50	(4.5+4.5)/2	0.04	0.45		
			1	30.00	(17.8+17.5)/2	0.04	21.18		
			1	30.00	(17.5+16.8)/2	0.04	20.58		
			1	30.00	(16.3+17.1)/2	0.04	20.04		
			1	5.60	(17.1+19.0)/2	0.04	4.04		
							519.83		
	deduction								
			2	30.00	0.25	0.04	0.60		
			2	5.00	0.25	0.04	0.10		
			1	30.00	0.25	0.04	0.30		
			1	16.50	0.25	0.04	0.17		
			1	26.70	0.25	0.04	0.27		
			1	21.30	0.25	0.04	0.21		
			1	27.00	0.25	0.04	0.27		
			1	30.00	0.25	0.04	0.30		
			1	29.50	0.25	0.04	0.30		
			1	14.60	0.25	0.04	0.15		
			1	12.10	0.25	0.04	0.12		
			1	30.00	0.25	0.04	0.30		
			1	30.00	0.25	0.04	0.30		
			1	30.00	0.25	0.04	0.30		
			1	30.00	0.25	0.04	0.30		
			1	20.00	0.25	0.04	0.20		
			1	7.20	0.25	0.04	0.07		
							4.25		
							515.59		
					qty		515.59	8980.32	4630122
9	KSRRB M800-13: Road marking with hot applied thermoplastic compound with reflect rising glass beads on bituminous surface-providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface to level, uniform and free from streaks and holes complete as per specifications. MORTH specification No. 803, No. 1974 (P.No.185 & I.No.24.15)	sqm							
	From Ganesh Theater 3rd A cross junction		4	11.00	0.15		6.60		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	24.00	0.15		14.40		
			4	4.50	0.15		2.70		
	S Bank to Allalasandra lake 80 feet road A sector		4	6.40	0.15		3.84		
			4	30.00	0.15		18.00		
			4	4.00	0.15		2.40		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	4.00	0.15		2.40		
			4	30.00	0.15		18.00		
			4	4.50	0.15		2.70		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	6.70	0.15		4.02		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	30.00	0.10		12.00		
			4	2.50	0.15		1.50		
			4	30.00	0.15		18.00		
			4	30.00	0.15		18.00		
			4	26.00	0.15		15.60		
			4	5.60	0.10		2.24		
							520.40	454.74	236646.70
						Sub Total			8540307.00
						GST 12%			1024836.84
						KRIDL service charge 4%			341612.28
						Grand Total			9906756.00

Ramarayeara
14/10/19

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಕೆ.ಆರ್.ಐ.ಡಿ.ಎ.ಎಲ್. ಬೆಂಗಳೂರು-106
14/10/19

1st and Final bill

Name of work: Improvements to roads and drains at A Sector main and cross roads in ward no - 04.

Work Order No: BBMP / EE/ YNK.D / W.O / 129 /2018-19 dt: 07-03-2019.

JOB NUMBER: 004-19-000008.

Estimate Cost: 100.00 lakhs.

As No: EE/ YNK.D/ AS / 74/2018-19 dt 02-03-2019.

Ts No : CE / YNK.Z/ TS / 274 /2018-19 dt 02-03-2019.

Name of Contractor : KRIDL.

PRE - MEASUREMENTS

Sl No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
1	KSRRB 300-1,Earth work excavation by manual means in ordinary soil involving an average horizontal throw up to 2 meters and an average lift uo to 1.5m,excavated surface levelled and sides neatly dresssed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications	cum			Measurements Recorded on 13/09/19				
	for road edge								
	From Ganesh Theater 3rd A cross junction LHS		1	11.00	(5.0+5.2)/2	0.20	11.22		
			1	30.00	(5.2+5.5)/2	0.20	32.10		
			1	30.00	(5.5+5.5)/2	0.20	33.00		
			1	24.00	(5.5+5.1)/2	0.20	25.44		
			1	4.50	(5.1+4.9)/2	0.20	4.50		
	From Ganesh Theater 3rd A cross junction RHS		1	11.00	(5.0+5.2)/2	0.20	11.22		
			1	30.00	(5.2+5.5)/2	0.20	32.10		
			1	24.00	(5.5+5.1)/2	0.20	25.44		
			1	4.50	(5.1+4.9)/2	0.20	4.50		
	S Bank to Allalasandra lake 80 feet road A sector (LHS)		1	6.40	(2.5+2.3)/2	0.15	2.30		
			1	30.00	(2.3+2.4)/2	0.20	14.10		
			1	4.00	(2.4+2.3)/2	0.15	1.41		
			1	30.00	(2.3+2.2)/2	0.20	13.50		
			1	4.00	(2.2+2.2)/2	0.15	1.32		
			1	30.00	(2.2+2.5)/2	0.20	14.10		
			1	4.50	(2.5+2.2)/2	0.20	2.12		
			1	30.00	(2.2+2.5)/2	0.20	14.10		
			1	30.00	(2.5+2.5)/2	0.20	15.00		
			1	6.70	(2.5+2.5)/2	0.20	3.35		
			1	30.00	(2.5+2.5)/2	0.15	11.25		
			1	30.00	(2.2+2.3)/2	0.20	13.50		
			1	2.50	(2.3+2.4)/2	0.20	1.18		
			1	30.00	(2.4+2.4)/2	0.20	14.40		
			1	30.00	(2.4+2.4)/2	0.20	14.40		
			1	30.00	(2.4+2.5)/2	0.20	14.70		
			1	5.60	(2.4+2.5)/2	0.20	2.74		
	S Bank to Allalasandra lake 80 feet road A sector (RHS)		1	6.40	(2.5+2.3)/2	0.20	3.07		

Ramaregowda,

13/09/19

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
			1	30.00	(2.5+2.5)/2	0.15	11.25		
			1	30.00	(2.2+2.3)/2	0.20	13.50		
			1	2.50	(2.3+2.4)/2	0.20	1.18		
			1	30.00	(2.4+2.4)/2	0.20	14.40		
			1	30.00	(2.4+2.4)/2	0.20	14.40		
			1	30.00	(2.4+2.5)/2	0.20	14.70		
			1	5.60	(2.4+2.5)/2	0.20	2.74		
	S Bank to Allalasandra lake 80 feet road A sector (RHS)		1	6.40	(2.5+2.3)/2	0.20	3.07		
			1	30.00	(2.3+2.4)/2	0.20	14.10		
			1	4.00	(2.4+2.3)/2	0.15	1.41		
			1	30.00	(2.3+2.2)/2	0.20	13.50		
			1	30.00	(2.2+2.2)/2	0.20	13.20		
			1	4.00	(2.2+2.2)/2	0.20	1.76		
			1	30.00	(2.2+2.5)/2	0.20	14.10		
			1	4.50	(2.5+2.2)/2	0.20	2.12		
			1	30.00	(2.2+2.5)/2	0.20	14.10		
			1	6.70	(2.5+2.5)/2	0.20	3.35		
			1	30.00	(2.3+2.2)/2	0.20	13.50		
			1	30.00	(2.2+2.3)/2	0.20	13.50		
			1	2.50	(2.3+2.4)/2	0.20	1.18		
			1	30.00	(2.4+2.4)/2	0.20	14.40		
			1	30.00	(2.4+2.4)/2	0.20	14.40		
			1	30.00	(2.4+2.5)/2	0.20	14.70		
			1	5.60	(2.4+2.5)/2	0.20	2.74		
							481.68		

Ramaranjan AR
23/09/19

C4FC
23/09/19
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106